

	Utility Type LEGEND							
Ε	Electric	SAN	San Sewer					
G	Gas	STM	Storm Sewer					
L	Lighting	TR	Traffic					
T/C	Tele /Comm	W	Water					

1/0	reie./comm.			water		ı			
REF. No.	ROUTE	STATION	SIDE	UTILITY TYPE	Conflict Priority	OWNER	CONFLICT Description	EMHT Disposition of Conflict	Owner Further Comment
1	E 3rd St	Parallel	North	G	No Longer Conflict	Columbia Gas	2" Diameter Distribution line	No anticipated conflict	
2	E 3rd St	114+90 to 115+68	South	G	No Longer Conflict	Columbia Gas	2" Diameter Distribution line in conflict with arch structure removal	To be relocated within Columbia Gas Utility Easement as coordinated with Columbia Gas.	
3	E 3rd St	110+48	South	G	No Longer Conflict	Columbia Gas	Marker in conflict with proposed structure - no visible lines based on OUPS and GIS information	No record plans indicated by Columbia Gas. Marker to be removed	
4	E 3rd St	Parallel	North	SAN	No Longer Conflict	City	8" Clay Pipe	No anticipated conflict	
5	E 3rd St	110+94 to 114+75	South	SAN	Low	City	6" Plastic Pipe adjacent temporary shoring	Portions to be Removed and Replaced with new 8" San and reducer. Shoring and Removal Limits depicted in the plans are provided to protect inaccessible portions to remain undisturbed during construction.	
6	E 3rd St	111+93	South	SAN	No Longer Conflict	City	Manhole adjacent temporary shoring	To be Removed and Replaced	
7	E 3rd St	114+55	South	SAN	Low	City	Manhole, potential conflict with shoring required for existing brick arch removal	Do not Disturb. Shoring and Removal Limits depicted in the plans are provided to protect inaccessible portions to remain undisturbed during construction.	
8	E 3rd St	114+75	North	SAN	No Longer Conflict	City	Manhole adjacent proposed receiving pit for proposed water line construction	No anticipated conflict	
9	E 3rd St	114+75	South	SAN	No Longer Conflict	City	Manhole, potential conflict with excavations, likely replacement if disturbed	To be Removed and Replaced	
10	E 3rd St	110+50	South	STM	No Longer Conflict	City	Ex 12" Outlet, 30" Outlet, and Manhole in conflict with proposed structure	To be replaced and redirected to a single outlet	
11	E 3rd St	111+78	South	STM	No Longer Conflict	City	8" Drain, active service to be verified	Outlet to be replaced	
12	E 3rd St	112+23	South	STM	No Longer Conflict	City	8" Drain, active service to be verified	Outlet to be replaced	
13	E 3rd St	112+38	South	STM	No Longer Conflict	City	10" Drain, active service to be verified	Outlet to be replaced	
14	E 3rd St	114+02	South	STM	No Longer	Unknown	6" Drain, active service to be verified	Outlet to be replaced	
15	E 3rd St	114+53	North	STM	Conflict No Longer	City	18" Pipe Outlet	Outlet to be replaced	
16	E 3rd St	114+63	South	STM	Conflict No Longer Conflict	City	12" Pipe Outlet and Inlets	Curb Inlet to be replaced, Pipe outlet to be redirected to tie into west sewer	
17	E 3rd St	114+83	South	STM	No Longer Conflict	City	12" Pipe Outlet and Inlets	Outlet to be replaced	
18	E 3rd St	115+40	South	STM	No Longer	City	8" Pipe Outlet and Inlets	Outlet to be replaced	
19	E 3rd St	118+33	North	STM	Conflict No Longer	City	12" Pipe Outlet	Outlet to be replaced	
20	E 3rd St	118+72	South	STM	Conflict No Longer	Unknown	6" Drain, active service to be verified	Outlet to be replaced	
21	E 3rd St	115+26	South	Unknown	Conflict No Longer	Unknown	3" lateral through existing structure	To be capped and abandoned	
22	E 3rd St	Parallel	North	w	Conflict No Longer Conflict	City	4" Main	Line to be replaced with new 8" line. Proposed service tee and valves at locations depicted in plan	
23	E 3rd St	110+94 to 114+75	South	w	No Longer Conflict	City	1" Copper Service Line, potential conflict with excavation	To be removed	
24	E 3rd St	111+31	South	w	No Longer	City	Service valve in conflict with excavation	To be removed	
25	E 3rd St	111+35	South	w	Conflict Low	City	Manhole in conflict with excavation	Do not Disturb. Shoring and Removal Limits depicted in the plans are provided to protect inaccessible portions to remain undisturbed during construction.	
26	Foster St	Parallel	West	w	No Longer Conflict	City	4" Main, portions to be abandoned and replaced to support culvert construction	To be removed	
27	E 3rd St	114+90 to 118+23	South	w	No Longer Conflict	City	4" Main, Hydrant and Valves to be relocated to north to support culvert construction	To be removed	
28	E 3rd St	111+98	Overhead	E	No Longer Conflict	Ohio Edison	Overhead line in conflict with crane operation	Temporary service outage during construction phase. Utility to install service pins prior to construction.	
29	E 3rd St	113+68	Overhead	E	No Longer Conflict	Ohio Edison	Overhead line in conflict with crane operation	To be removed by others	
30	E 3rd St	114+97	Overhead	E	No Longer Conflict	Ohio Edison	Overhead line in conflict with crane operation	Temporary service outage during construction phase. Utility to install service pins prior to construction.	
31	E 3rd St	115+27	Overhead	E	No Longer Conflict	Ohio Edison	Overhead line in conflict with crane operation	Temporary service outage during construction phase. Utility to install service pins prior to construction.	
32	E 3rd St	119+03	Overhead	Ε	No Longer Conflict	Ohio Edison	Overhead line in conflict with crane operation	Temporary service outage during construction phase. Utility to install service pins prior to construction.	
33	E 3rd St	111+98	Overhead	T/C	No Longer Conflict	Century Link	Overhead line in conflict with crane operation	Temporary service outage during construction phase.	
34	E 3rd St	114+23	Overhead	T/C	No Longer Conflict	Century Link	Overhead line in conflict with crane operation	To be removed by others	
35	E 3rd St	114+97	Overhead	T/C	No Longer Conflict	Century Link	Overhead line in conflict with crane operation	Temporary service outage during construction phase.	
36	E 3rd St	115+27	Overhead	T/C	No Longer Conflict	Century Link	Overhead line in conflict with crane operation	Temporary service outage during construction phase.	
37	E 3rd St	119+03	Overhead	т/с	Low	Century Link	Overhead line in ptential conflict with crane operation	Do not Disturb. Contractor shall coordinate with utility to ensure adequate clearance is provided during crane operation	

This Copy Printed on -4/28/2021 3:21 PM RIC-3RDS-03.13_Utility Conflict Summary.xlsx